



Remote Nubbins Reciever Test Form

8NR

Work Order _____

Customer _____

Serial Number _____

"Date" _____

# of Releases	Load (Lbs.)	Release Method	Remarks	Result	Pass/Fail
1	20,000	Static Hold	Hold for two Minutes and reduce load to zero	N/A	
10	4,000	Electircal, 25 volts	No "hang ups" permitted	N/A	
2	8,000	Electircal, 22 volts	Current shall not exceed 14.8A	A	
2	6,000	Electircal, 22 volts	Current shall not exceed 14.8A	A	
2	4,000	Electircal, 22 volts	Current shall not exceed 14.8A	A	
2	2,000	Electircal, 22 volts	Current shall not exceed 14.8A	A	
2	500	Electircal, 22 volts	Current shall not exceed 14.8A	A	
1	8,000	Electircal, 20 volts	Current shall not exceed 14.8A	A	
1	8,000	Electircal, 28 volts	Current shall not exceed 14.8A	A	
1	8,000	Manual		N/A	
1	N/A	Solenoid Ohms	Shall not exceed 1.8-2.3 Ω	Ω	
1	N/A	Electircal Continuity	Across both wires	N/A	

Test Conducted By: _____

Signature: _____

Quality Manager